

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	4	1	4	1	4			
7	RR(E)	168	403									
8	Hyd	194	1044		3		3		3			
	Total	606	3055	1	7	1	7	1	7	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	4		4		4				
2	NLG	144	988		6		6		6			
3	MDK	107	933									
4	SDPT			2	9	2	9	2	9			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	6	15	6	15	6	15	0	0	
	Grand Total	1082	6468	7	22	7	22	7	22	0	0	

Circle-wise 33KV Breakdowns

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Hanwada	33KV	Mahabubnagar	13.35	13.50	00.15	E/L	Breaker Problem		Altrenate Supply Arranged to 132KV SS Maddur at 13:50Hrs
2		Balanagar	Kollur	33KV	Jadcherla	02.15	09.15	07.00	E/L	Insulator Replaced at Gunded		No
3		Amarchintha	Chandragattu Lift	33KV	Wanaparthi	03.55	12.10	08.15	E/L	Insulator Failed at Chandra Gattu Chowrasta		No
4		leeza	Mitta Doddy	33KV	Gadwal	02.30	05.10	02.40	E/L	Replaced Breaker Limb pad clamp Y phase		Altrenate Supply Arranged to 33KV Gattu feeder at 5:10Hrs
1	SDPT	Doultabad	Raipole	33KV	Gajwel	15.02	16.24	01.22		Insulator Fail		-
2		Shanigaram	Chelmeda	33KV	Husnabad	09.10	12.10	03.00		Insulator failure, same rectified		-
1	RR N	132KV Malkaram	33KV Ratnalayam	33KV	Medchal	06.15	15.41	09.26	BD	33KV Cable end Kit failed at ORR		(Backfeeding arranged in 10 minutes from 33KV Yamjal feeder 132KV Medchal SS)

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 29.06.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Ravulapally	Manapuram	11KV	Suryapet	07.20	09.40	02.20	E/L	Insulator flashover	-
2		Athmakur(S)	Naseempeta	11KV	Suryapet	08.00	11.30	03.30	E/L	Jumper cut	-
3		Gondiriyala	Kothagudam	11KV	Huzurnagar	11.00	13.00	02.00	E/L	11kv Line Snapped	-
4		Jai.Kesaram	Jai.Kesaram Agl	11KV	Choutuppal	04.32	10.00	05.28	EL/OL	11kv Disc Failed near Venkataya Well	-
5		Juloor	Juloor Indl	11KV	Choutuppal	08.43	10.00	01.17	EL/OL	Car Damedged 11kv Pole Near Juloor Village	-
6		Jangam	Wachathanda	11KV	Choutuppal	01.00	08.00	07.00	EL/OL	11kv Line Snapped near Wachathanda Village	-
1	SDPT	Pregnapur	GUNDANAPALLY LC.NO:19662	11KV	Gajwel	17.10	10.35	17.25		DISC FAIL	-
2		Pregnapur	AKKKARAM LC.NO:19664	11KV	Gajwel	15.08	17.16	01.58		INSULATOR FAIL	-
3		Pregnapur	Industrial LC.NO:19665	11KV	Gajwel	18.22	20.13	01.51		DISC FAIL	-
4		Kodakandla	Kodakandla AGL LC.NO:19782	11KV	Gajwel	07.10	09.20	02.10		INSULATOR FAIL	-
5		KODAKANDLA	Rayavaram LC.NO:19783	11KV	Gajwel	07.15	10.00	02.45		INSULATOR FAIL	-
6		Nacharam	Anthagiripally LC.NO:19010	11KV	Gajwel	7:40	13:10	05.30		TREE BRANCH FALL OVER 11KV LINE	-
7		Nacharam	Nacharam AGL LC.NO:19011	11KV	Gajwel	14:70	17:30	02.50		LT LINE CUT	-
8		Ramchandrapur	Varikolu	11KV	Husnabad	14.05	16.10	02.05		Line snapped, same rectified	-
9		Maddur	Maddur Agl	11KV	Husnabad	15.30	16.30	01.00		Insulator failure, same rectified	-
1	RR N	Chintal	Dwaraka Nagar	11KV	Medchal	04.40	05.20	00.40	EL/OL	11KV AB Cable failed at Manikya Nagar Gandgi Statue	-
2		Shameerpet	Devarayamajal	11KV	Medchal	07.55	10.00	02.05	EL/OL	Bird fallen on the 11Kv Line at Anurag Apartment & Jumper Cut & replaced in SS	-
3		Thurkapally	Thurkapally	11KV	Medchal	06.07	07.22	01.15	EL	11KV Nutral Wire Cut and Replaced at Durgamma Temple	-
4		Aliabad	Jaganguda	11KV	Medchal	13.05	14.40	01.35	EL	11KV Pin Insulator failed at Nicmor Company	-
1	HYD C	Jawahar Nagar	Post Office	11KV	Saifabad	15.45	17.50	02.05	EL,OL-Rph	Pin Insulator flash over at Abram Church	-
2		Jawahar Nagar	Balaji Indiraprastha	11KV	Saifabad	15.55	17.35	01.40	EL,OL	No Visible fault (due to Rain)	-
3		Indira Park	Gulshan Nagar	11KV	Saifabad	16.05	18.20	02.15	EL	Post type insulator flash over at Kawadiguda	(At 17:20Hrs partial feeder)