

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403									
8	Hyd	194	1044	1		1		1				
	Total	606	3055	1	3	1	3	1	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		4		4		4			
3	MDK	107	933	1		1		1				
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	4	1	4	1	4	0	0	
	Grand Total	1082	6468	2	7	2	7	2	7	0	0	

TSSPDCL - LMRC / Corporate office

Date: 03.03.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MDK	Zaheerabad	Machnoor	33KV	Zaheerabad	13:20	14:15	0:55		Insualtor failed	Machnoor	No
1	HYD N	132KV J' Hills	Intime Properties	33KV	Kalyannagar	15.30	15.45	00.15	EL,OL	Cable damaged by Transo Wing	Intime Properties	Loads transferred onto 132KV Madhapur SS via 33KV Sandew feeder

TSSPDCL - LMRC / Corporate office

Date: 03.03.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Cheedella	Cheedella	11KV	Suryapet	7:30	9:45	2:15	E/L	Conductor snapped	No
2		Mattapally	Ramchandrapuram	11KV	Huzurnagar	14.05	15.30	01.25	E/L	11KV Line snapped	No
3		D.Nagaram	D.Nagaram Agl	11KV	Choutuppal	07.30	09.40	02.10	E/L	11KV Line snapped	No
4		Juloor	Kapraipally	11KV	Choutuppal	12.30	17.05	04.35	E/L	11KV Line snapped	No
1	RR N	Nizampet	Rajadhani school	11KV	Kukatpally	7:45	9:00	1:15	OL	11KV Pin insulator failure near Rajadhani school	No
2		Jeedimetla SS IV	AXIES	11KV	Jeedimetla	18.40	19.40	01.00	EL&OL	AB Cable kit failure opp Perfect kanta	No
3		Laxmapur	MC Pally	11KV	Medchal	08.10	09.10	01.00		100KVA T/F AB Switch sparked and Rectified at Thanda, Laxmapur	No