

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1		1		1				
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	Total	606	3055	1	1	1	1	1	1	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		2				
2	NLG	144	988		4		4		4			
3	MDK	107	933		1		1		1			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	5	2	5	2	5	0	0	
	Grand Total	1082	6468	3	6	3	6	3	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 04.03.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Nagarkurnool	Bijnapally	33KV	Nagarkurnool	09.26	10.30	01.04	E/L	Due to Bird fallen on the line	Bijnapally	Alternate supply arranged from 132KV SS Ghanapur at 10:30 hrs.
2		Polepally	Jadcherla	33KV	Jadcherla	13.50	15.45	01.55	O/L	Y Phase line isolaotor jumper cut at 132KV SS	Jadcherla	No
1	RR N	132KV DP Pally	Gowdavelly	33KV	Medchal	11:30	12:40	1:10	OL R&B	No visible fault	Gowdavelly	No

TSSPDCL - LMRC / Corporate office

Date: 04.03.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Pamangundla	Ismailpally	11KV	Nalgonda	9:00	10:35	1:35	EL	Jumpercut	No
2		Wangapally	Wangapally	11KV	Bhongir	09.20	13.20	04.00	EL	11KV Insulator failed	No
3		Mothkur	Areygudem	11KV	Bhongir	09.30	12.10	02.40	EL	11KV Line snapped	No
4		Choutuppal IPDS	Dhamera Agl	11KV	Choutuppal	06.47	09.07	03.40	EL	11KV Line snapped	No
1	SDPT	Husnabad	TOWN 2	11KV	Husnabad	10:40	11:15	0:35		Pin insulator failed	No
1	HYD C	Hussain Sagar	NTR Marg	11KV	I	18.05	19.07	01.02	EL,OL-Yph	I/C Cable End Kit failed at NTR Marg	Arranged B/F on 11KV Lumbini Park feeder