

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		2				
2	NLG	144	988		6		6		6			
3	MDK	107	933	1	1	1	1	1	1			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	7	3	7	3	7	0	0	
	Grand Total	1082	6468	3	12	3	12	3	12	0	0	

TSSPDCL - LMRC / Corporate office

Date: 06.03.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Marikal	Koukuntla	33kv	Narayanpet	14.40	17.20	02.40	E/L	Insulator Failed at Dokur(V)	Koukuntla	-
2		Amangal	Talakondapally	33kv	Shadnagar	07.05	08.30	01.25	E/L	Insulator Failed at Mangalpally	Talakondapally	-
1	MDK	Gummadidala	GPSS-2	33kv	Patancheru	16.25	17.35	01.10		BD due to Jumper cut	GPSS-2	-

TSSPDCL - LMRC / Corporate office

Date: 06.03.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Pamanagundi	Yerrasanigudem	11kv	Nalgodna	04.00	07.00	03.00	E/L	Tree Branch Fallen on the 11Kv Line Near Gollagudem	-
2		Nemmani	Pothinenipally	11kv	Nalgodna	07.00	09.00	02.00	E/L	11Kv Jumper Cut	-
3		Arlagaddagudem	Tatikal	11kv	Nalgodna	13.00	18.00	05.00	E/L	11Kv Jumper Cut	-
4		Phanigiri	Malipuram	11kv	Suryapet	07.00	09.50	02.50	E/L	11Kv Jumper Cut	-
5		Kalmalcheruvu	Ganugabanda	11kv	Huzurnagar	18.45	20.35	1;50	E/L	11Kv Jumper Cut	-
6		Gondiryala	Chimiryala	11kv	Huzurnagar	07.00	08.35	01.35	E/L	11Kv Line Snapped	-
1	MDK	Patancheru Town	Shanthinagar	11kv	Patancheru	16.30	18.30	02.00		BD due to Tree fallen on line	-
1	RR S	Gachibowli	Kothaguda	11kv	Kondapur	11.20	12.40	01.20		11kv Cable Failed at Sudarshan Nagar Road.	-
1	RR N	HMT	Ganesh Nagar	11kv	Medchal	20.23	21.30	01.07		Breaker Mechanical Problem in SS	-
2		Aliabad	LGM Pet	11kv	Medchal	19.15	20.15	01.00		11KV Conductor Snapped and replaced at LGM Pet Village	-
1	RR E	Chengicherla	RTC	11kv	Habsiguda	13.50	16.45	02.55		11KV Pole broken at Adarsh nagar	-
1	HYD C	Industrial Area	R.O.M	11kv	Azamabad	17.15	18.55	01.40	EL	Jumper cut at Standby line AB Switch at Bagh Lingampally	