

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1		1		1				
7	RR(E)	168	403									
8	Hyd	194	1044									
	Total	606	3055	1	0	1	0	1	0	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		1		1		1		1No 33KV fdr Still
2	NLG	144	988		4		4		4			
3	MDK	107	933	1		1		1				
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	4	2	4	2	4	1	0	
	Grand Total	1082	6468	4	4	3	4	3	4	1	0	

TSSPDCL - LMRC / Corporate office

Date: 07.03.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	220/132KVSS Palkonda	33KV	Bhoothpur	01.40	02.35	00.55	E/L	No Visbule Fault		-
2		Shadnagar	Kothur	33KV	Manasa Sarover	20.25		03.35	E/L	Cable Kit Damaged at Company		-
1	MDK	Zaheerabad	Mannapur	33KV	Zaheerabad	15.30	16.25	00.55		BD JUMPER CUT AT NEAR SS		-
1	RR N	132KV Medchal	33KV Aliabad	33KV	Medchal	19.15	20.20	01.05	BD	33KV Y Phase Jumper cut & replaced in SS		Altermate arranged in 0:15 Minutes from 33kv Alibad feeder 132kv LGM Pet

TSSPDCL - LMRC / Corporate office

Date: 07.03.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Mattampally	Allipuram	11KV	Huzurnagar	05.25	08.30	03.05	EL	Due to 11Kv Disk Failure	-
2		Gudimalkapuram	Thammaram	11KV	Huzurnagar	04.00	06.00	02.00	EL	Due to 11Kv line snapped	-
3		Gondriyala	Annapurna	11KV	Huzurnagar	10.30	13.30	03.00	EL	Due to 11Kv Disk Failure	-
4		Kattangur	Bollepally	11KV	Nalgonda	12.20	15.30	03.10	EL	11KV Line Jumper Cut	-
5		Pulimamidi	Pulimamidi	11KV	Miryalguda	13.40	16.00	02.20	EL	11Kv pin insulator failed	-
6		Ramannapet	Town	11KV	Choutuppal	04.00	05.30	01.30	EL/OL	11kv Line sanpped near excess office Ramannapet Town	-
7		Choutuppal	Jublakpally	11KV	Choutuppal	15.30	16.30	01.00	EL/OL	11kv Disc Failed near Jublakpally Village	-