

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403									
8	Hyd	194	1044									
	Total	606	3055	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		4		4		4			
3	MDK	107	933									
4	SDPT			1	2	1	2	1	2			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	7	1	7	1	7	0	0	
	Grand Total	1082	6468	1	10	1	10	1	10	0	0	

TSSPDCL - LMRC / Corporate office

Date: 08.02.2021

Circle-wise 33KV Breakdowns

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	SDPT	Thukkapur	Lingapur	33KV	Gajwel	00.00	07.35	07.35		BD (Pole damage)	Lingapur	-

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 08.02.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Pallerla	Nandipad	11KV	Narayanapet	07.40	11.06	03.26		11KV JUMPER CUT, JAMLAMMA TEMPLE NEAR PALLERLA VILLAGE	-
1	NLG	Pamangundla	Pittampally	11KV	Nalgonda	10.00	11.10	01.10	EL	Jumper cut	-
2		Nuthankal	Yedavelly	11KV	Suryapet	11.40	13.50	02.10	EL	Conductor snapped	-
3		Ponugodu	Ponugodu	11KV	Huzurnagar	05.15	08.00	02.45	EL	11 KV LINE SNAPPED	-
4		Maryala	Mailaram	11KV	Bhongir	03.50	09.30	05.40	EL	25KVA DTR Failed	-
1	SDPT	PAMULAPARTHY SS	VASUNDARA EXPRESS	11KV	Gajwel	14.45	15.45	01.00		DISK AND INSULATOR FAILED	-
2		Husnabad	Pandilla	11KV	Husnabad	07.40	10.50	03.10		B/D due to HT/LT line fault	-
1	RR N	Kandlakoya	Saigeetha Ashramam	11KV	Medchal	09.10	13.30	04.20		11KV Iron Pole Damaged by lorry at Rithik Export Industry, Kompally Main Road	-
2		Jeedimetla-I	Balaji	11KV	Jeedimetla	17.01	18.05	01.04		11kv AB Cable Damed at Shodhan Laboratory, Opp:SS {B/F Subhashnagar Feeder}	-
3		Jeedimetla-III	USP Oraganic	11KV	Jeedimetla	16.10	19.10	03.00		11kv line AB Cable afiled at opp:Nailan Company,Ramreddynagar Road	-