

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	2	0	2	0	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	3	2	3	2	3	2			
2	NLG	144	988	1	1	1	1	1	1			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	4	3	4	3	4	3	0	0	
	Grand Total	1082	6468	4	5	4	5	4	5	0	0	

TSSPDCL - LMRC / Corporate office

Date: 16.01.2021

Circle-wise 33KV Breakdowns

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	220/132KV SS Palkonda	Kodur	33kv	Mahabubnagar	17.56	18.08	00.12	EL	Jumper cut and replaced	Kodur	-
2		Maddur	Vepoor	33kv	Narayanapet	08.10	08.50	00.40	EL	Female Contac Brant	Vepoor	-
3		Achampet	Amrabad	33kv	Nagarkurnool	16.45	18.30	01.45	EL	LA removed at Mannanoor SS	Amrabad	-
1	NLG	Yerrabelly	Mupparam	33kv	Miryalguda	08.40	11.20	02.40	E/L	33Kv Jumper Cut	Mupparam	-

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 16.01.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Bhakthimalla	Narayanapet	11kv	Narayanapet	07.30	09.30	02.00		11KV Fuse to Fuse at Masaipally village	-
2		SATAYA SAI	Narayanapet	11kv	Narayanapet	11.00	13.45	02.45		11KV Conductor cut and fallen on DTR	-
1	NLG	Azeempet	Kanchanapally	11kv	Bhongir	08.30	10.40	02.10	EL/OL	11Kv Line snapped at 3 rd pole near Sub station	-
1	HYD N	Macha Bollarum	A.R.K Homes	11kv	C-VI	12.10	13.24	01.14	EL,OL	No Visible Fault	
1	HYD S	Malakpet	Bibi-Ka-Alam	11kv	VIII	16.30	17.50	01.20	OL-R&Bph	Jumper cut beside Dabeerpur PS	