

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		4		4		4			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	8	0	8	0	8	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		14		14		14			
2	NLG	144	988		11		11		11			
3	MDK	107	933	1		1		1				
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	29	1	29	1	29	0	0	
	Grand Total	1082	6468	1	37	1	37	1	37	0	0	

TSSPDCL - LMRC / Corporate office

Circle-wise 33KV Breakdowns

Date: 16.06.2021

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MDK	Gummadidala	GPSS-II	33KV	Patancheru	14.45	16.15	01.30		B/D due to Conductor snapped	GPSS-II	-

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 16.06.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Janampet	Polkampally	11KV	Jadcherla	15.00	17.20	02.20		BD 11KV Wire cut near Thalagadda Road	-
2		Bijwar	PEDDAJATRAM	11KV	Narayanpet	14.00	14.35	00.35		Breakdown due to 11kv jumper cut at peddajatram vlg	-
3		Makthal	SANGAMBANDA	11KV	Narayanpet	13.10	15.30	02.20		Breakdown due to AB switch fail at makthal town	-
4		Makthal	CHANDAPUR	11KV	Narayanpet	14.15	16.20	02.05		Breakdown due to AB switch fail at makthal town	-
5		KOSGI	BOGARAM	11KV	Narayanpet	15.20	20.20	05.00		11KV Insulator Failed	
6		MADDUR	RERNIVETLA (PADRIPAD)	11KV	Narayanpet	06.10	09.14	03.04		Breakdown due to 11kv jumper cut at booneed road	
7		PALLERLA	PARSAPUR	11KV	Narayanpet	15.42	16.05	00.23		Breakdown due to AB switch fail at parsapur agl	
8		MOHAMMADABAD	ANNAREDDYPALLY	11KV	Narayanpet	16.20	17.30	01.10		Breakdown due to 11kv insulator failed at julapally vlg	
9		VENNACHEDU	LINGAIPALLY	11KV	Narayanpet	14.50	15.46	00.56		Breakdown due to 11kv line cut at lingaipally vlg	
10		VENNACHEDU	JANAMPALLY	11KV	Narayanpet	17.02	18.05	01.03		Breakdown due to 11kv line cut at kaplapur vlg	-
11		DHANWADA	MANDIPALLY	11KV	Narayanpet	14.37	16.52	02.15		Breakdown due to tree branch fallen on 11kv line cut at manipur thanda	-
12		DHANWADA	DHANWADA RURAL	11KV	Narayanpet	14.27	17.21	02.54		Breakdown due to disc failed at dhanwada agl	-
13		MARIKAL	TILERU	11KV	Narayanpet	06.00	07.30	01.30		Breakdown due to phase to phase at shankar nayak thanda	-
14		GOTUR	GOTUR	11KV	Narayanpet	15.00	16.00	01.00		Breakdown due to 11kv lines got mixed at gotur vlg	-
1	NLG	Akupamula	Kodandampuram	11KV	Huzurnagar	06.35	08.00	01.25	E/L	11Kv Line Snapped	-
2		Penpahad	Poltapahad	11KV	Suryapet	07.30	09.50	02.20	E/L	11Kv Insulator failed	-
3		Raigir	Raigir Agl	11KV	Bhongir	05.40	07.30	01.50	E/L	11kv Insulator failed at marribavi near Raigir (V)	-
4		Rajapeta	Renikunta Agl	11KV	Bhongir	01.00	10.45	09.45	E/L	11kv Insulator Failed near Renikunta (V)	-
5		Ghanpur	Ghanpur	11KV	Devarakonda	05.25	07.10	01.45	E/L	11Kv Jumper Cut	-
6		Ghanpur	Kodandapuram	11KV	Devarakonda	13.40	14.50	01.10	E/L	11Kv Conductor Snapped	-
7		Azmapuram	Chennammenipally	11KV	Devarakonda	12.57	14.22	01.25	E/L	11Kv Insulator failed	-
8		Eduloor	Naregudem	11KV	Nalgonda	05.30	08.50	03.20	E/L	Tree branch fallen on 11KV line	-
9		Kattangur	Dugunely	11KV	Nalgonda	03.20	09.00	05.40	E/L	AB switch open	-
10		Koppole	Koppole	11KV	Nalgonda	07.20	10.15	02.55	E/L	11KV jumper cut	-
11		Pamanagundla	Industrial	11KV	Nalgonda	11.08	12.52	01.44	E/L	11KV Insulator failed	-
1	SDPT	CHATLAPALLY	ANTHAIGUDA	11KV	Gajwel	08.24	14.00	05.36		COPPER PATTI FAILED	-
2		NACHARAM	NACHARAM AGL	11KV	Gajwel	03.00	09.00	06.00		1-PH DTR FAILED	-
3		Koheda	Kurella	11KV	Husnabad	10.05	10.55	00.50		Insulator failure, same rectified	-
4		Cherial Town	Cherial-Town	11KV	Husnabad	11.20	12.10	00.50		Insulator failure, same rectified	-
1	RR N	Subhash Nagar	Praghatools	11KV	Medchal	00.00	00.42	00.42	BD	No Fault	-
2		Aliabad	LGM Pet	11KV	Medchal	09.55	11.30	01.35	BD	11KV Line AB Switch Opened at Monsanto(No fault)	-
3		Devarayamjal	DMC	11KV	Medchal	11.40	14.00	02.20	BD	100KVA T/F AB Switch Opened at Beerappa Temple(1 T/F Off)	-
1	RR E	Anandbagh	Kalyan Nagar	11KV	Sainikpuri	04.25	05.08	00.43		Kalyan Nagar feeder load add to NMDC feeder back feeding & line AB Switch Open at Kalyan Nagar (L.Insp Ramulu) Kalyan Nagar breaker problem & line petrolling done	-
2		Kushaiguda	Rukminipuri	11KV	Sainikpuri	04.00	04.50	00.50		Ground petrolling done but no visible fault found (AE/OP)	-
3		Kushaiguda	Rukminipuri	11KV	Sainikpuri	08.25	09.10	00.45		Copper Patti cut on 11Kv Pole Touched at Srinivasa Nagar (AE/OP)	-
4		Sainikpuri	Ramalayam	11KV	Sainikpuri	08.58	10.30	01.32		Copper Patti cut on 11Kv Pole Touched at Police Station (AE/OP)	-
1	HYD N	Macha Bollaram	Madhura Enclave	11KV	C-VI	11.55	13.00	01.05	EL	Faulty DTR at Sree Bakery, due to Pole damaged	-