

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	3	1	3	1	3			
7	RR(E)	168	403		3		3		3			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	1	7	1	7	1	7	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		2				
2	NLG	144	988	1	1	1	1	1	1			
3	MDK	107	933		2		2		2			
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	7	3	7	3	7	0	0	
	Grand Total	1082	6468	4	14	4	14	4	14	0	0	

TSSPDCL - LMRC / Corporate office

Circle-wise 33KV Breakdowns

Date: 20.03.2021

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Nawabpet	33KV	Mahabubnagar	09.02	10.05	01.03	EL	Jumper Cut at SLC Mills	Nawabpet	-
2		Mahabubnagar	Jadcherla	33KV	Mahabubnagar	08.02	10.35	02.33	OL	Pin Binding Work at Rural PS Back Side	Jadcherla	-
1	NLG	Thungathurthi	Phanigiri	33KV	Suryapet	02.40	07.30	04.50	EL	Conductor snapped	Phanigiri	-
1	RR N	132KV Malkaram	33KV Shameerpet	33KV	Medchal	06.37	09.10	02.33	EL	No Fault	33KV Shameerpet	-

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 20.03.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Mandollagudem	Nelapatla	11kv	Choutuppal	03.50	09.03	05.13	EL	11 KV Insulator failed at Gopal well near Nelapatla village.	-
1	MDK	Patancheru Town	Santhi Nagar	11kv	Patancheru	08.30	09.30	01.00		B/D Due to Jumper Cut	-
2		Kistareddypet	Patelguda	11kv	Patancheru	16.30	17.40	01.10		B/D Due to Jumper Cut	-
1	SDPT	Kammarlapally	Kothapally	11kv	Siddipet	14.02	15.05	01.03		B/D Tree branches folldown LC No.20572	-
2		Chittapur	Chowdarpally	11kv	Siddipet	13.15	15.20	02.05		B/D Disk failed LC No.16029	-
3		VANTIMAMIDI	R & R	11kv	Gajwel	09.30	10.15	00.45		11 KV LINE DAMAGE DUE TO KITE	-
4		Nagapuri	Gandikunta	11kv	Husnabad	00.00	06.05	06.05		HT/LT same rectified	-
1	RR N	UMCC	Mini Industry	11kv	Medchal	17.44	18.40	00.56	EL	No Visible Fault	-
2		Kandlakoya	Saigeetha Ashramam	11kv	Medchal	18.20	19.05	00.45	EL	No visible Fault	-
3		Kistapur	IDA Hanuman	11kv	Medchal	18.34	19.16	00.42	EL	11KV Pin Insulator failed & replaced at Gurukula Patashala Opp	-
1	RR E	IDA Uppal	Airtel	11kv	Habsiguda	13.05	14.48	01.43		11KV UG Cable failed near SS Yard outside & B/F from 11KV Srikrishna feeder	-
2		IDA Uppal	Ferrocast	11kv	Habsiguda	13.05	15.05	02.00		11KV Ferrocast feeder breaker relay blast at SS Yard & B/F from 11KV Eggwood feeder	-
3		Cherlapally	Rampally	11kv	Keesara	06.24	07.34	01.10		Line Patrolling but no visible fault	-
1	HYD C	Hyderguda	Boggula Kunta	11kv	I	12.25	13.40	01.15	OL-Bph	Cable fault	Arranged B/F on 11KV Taj Mahal feeder