

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	2	1	2	1	2			
2	NLG	144	988		3		3		3			
3	MDK	107	933		1		1		1			
4	SDPT				5		5		5			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	11	1	11	1	11	0	0	
	Grand Total	1082	6468	1	15	1	15	1	15	0	0	

TSSPDCL - LMRC / Corporate office

Date: 27.03.2021

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kalwakurthy	SLC Mill-II	33KV	Nagarkurnool	09.40	12.10	02.30	E/L&O/L	Y Phase CT Clamp and Jumper replaced	SLC Mill-II	No

TSSPDCL - LMRC / Corporate office

Date: 27.03.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	KOSGI	MUSRIFFA (VITTALAPUR)	11KV	Narayanapet	08.20	09.31	01.11		Due to 33kv vitalapur crossing	No
2		KOSGI	BOGARAM	11KV	Narayanapet	11.00	13.00	02.00		Due to 11kv line cut at kadampally vlg	No
1	NLG	Pajjur	Pajjur	11KV	Nalgonda	11:40	12:45	1:05	EL	Insulator failed	No
2		Yerkaram	Yerkaram	11KV	Suryapet	05.18	07.20	02.02	EL	Insulator failed	No
3		D.Nagaram	D.Nagaram Agl	11KV	Choutuppal	04.00	08.56	04.56	EL	11 KV Line snapped near D.Nagaram village.	No
1	MDK	Bollaram - I	Soubagya	11KV	Patancheru	13:05	13:45	0:40		11KV Pin inusultor failure	No
1	SDPT	CHATLAPALLY	ANTHAIGUDA	11KV	Gajwel	2:00	7:30	5:30		DTR failed	No
2		Ensanpally	Ensanpally	11KV	Siddipet	14.15	15.21	01.06		Tree branches fallen on the line	No
3		Irkode	Irkode	11KV	Siddipet	07.15	10.35	03.20		Jumper cut	No
4		Peddagundavelly	Peddagundavelly	11KV	Siddipet	07.13	10.00	02.47		Insulator failed	No
5		Guruvannapeta	Posanpally	11KV	Husnabad	10:45	12:15	1:30		Line cut	No
1	RR N	ICICI	Bharath Biotech	11KV	Medchal	8:50	10:30	1:40	BD	No visible fault	No
2		Kandlakoya	KV Reddy Nagar	11KV	Medchal	10.20	11.25	01.05	BD	11KV Jumper cut & replaced at Buildmate Company	No
3		Aliabad	Majeedpur	11KV	Medchal	17.12	17.50	00.38	BD	11KV Conductor snapped and replaced at near by SS	No
1	HYD C	Indira Park	Gulshan Nagar	11KV	I	10.55	12.30	01.35	EL	Jumper cut at 2nd Sectionlizer, Gulshan Nagar	Arranged B/F on 11KV Gandhi Nagar feeder (2No. DTR's kept off)