

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	3	1	3	1	3	1			
2	NLG	144	988		7		7		7			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	8	3	8	3	8	0	0	
	Grand Total	1082	6468	3	13	3	13	3	13	0	0	

TSSPDCL - LMRC / Corporate office

Circle-wise 33KV Breakdowns

Date: 21.05.2021

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Palkonda	Janampet	33KV	Mahabubnagar	14.28	16.32	02.04	E/L	2 Nos Insulator Replacement Polkampally Village	Janampet	-
2		Makthal	Utkoor	33KV	Narayanpet	13.50	15.20	01.30	E/L	AB Switch Open at Nadgum SS	Utkoor	-
3		Makthal	Paspula	33KV	Narayanpet	17.30	19.55	02.25	E/L	Tree fallen on the line	Paspula	Alternate Supply Arranged from Amarchintha

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 21.05.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Maddur	Pediripad	11KV	Narayanpet	09.50	13.30	03.40		Due to 11KV Line Cut at pediripad vlg	-
1	NLG	Dugyala	THIRUMALAGIRI	11KV	Devarakonda	16.15	17.45	01.30	EL	Conductor Snapped & Pin insulator failed	-
2		Dugyala	DUGYALA	11KV	Devarakonda	16.15	17.45	01.30	EL	Heavy rain and wind Conductor Snapped	-
3		K.M.Pally	CHENNARAM(K.M PALLY)	11KV	Devarakonda	16.15	16.40	00.25	EL	pin insulator failed	-
4		K.M.Pally	K.M.PALLY TOWN	11KV	Devarakonda	16.15	16.45	00.30	EL	pin insulator failed	-
5		Devarakonda	DEVERAKONDA TOWN II	11KV	Devarakonda	16.15	17.15	01.00	EL	Conductor Snapped & Pin insulator failed	-
6		Devarakonda	MYNAMPALLY	11KV	Devarakonda	16.15	17.10	00.55	EL	Heavy rain and wind Conductor Snapped	-
7		Devarakonda	K.B.PALLY	11KV	Devarakonda	16.15	17.10	00.55	EL	Heavy rain and wind Conductor Snapped	-
1	RR N	Shameerpet	Alankritha	11KV	Medchal	10.20	11.20	01.00		11KV AB Cable failed at ORR Tower	-
2		UMCC	Gajularamaram	11KV	Medchal	12.40	13.00	00.20		11KV Line AB Switch Opened at SCB(AB Cable End Kit failed at Veterinary Hospital)	-
1	RR E	Sainikpuri	Eshwarpuri	11KV	Sainikpuri	14.25	15.24	00.59		Power Conductor and quicked for Pin Insulator and spell on channel (AE/OP)	-
2		Nagaram	P S Rao Nagar	11KV	Keesara	07.24	08.50	01.26		11KV Copper patti cut at Khusi Garden Extension	-
1	HYD S	Yakuthpura	Bada Bazar	11KV	VIII	23.42	01.10	01.28	EL,OL-Rph	Cable fault at Chameli Ki Masjid	-